

FCAB Meeting Notes  
2.18.2015

Attended: Scott Silverthorne, John Cook, Cliff Keenan, Gail Wade, Mark O'Meara, Traci Kendall, Paul Liberty, Cathy Wolfe, Rob Stalzer, Gary Bottorff

FCDOT Update for Braddock/123

- Kelly Drive Drainage work is 50% complete. Scheduled to be completed in March, weather permitting.
- Completed design phase for Braddock/123 Intersection.
- Will begin bidding process and will award contract by mid-May.
- Completion date for intersection work expected Spring 2016.
- Construction will cease during World Police and Fire Games and Graduations at Mason.
- Delays due to gas line and other utility issues requiring gas line relocation, street light design coordination and traffic signal design coordination.

University Signage

See PowerPoint Presentation

Comments included:

- Reach out more to surrounding neighborhoods, especially Fairfax Gateway and University Drive neighbors.
- County does not permit flashing, video animation or moving text.
- Concerns that the University Drive/123 intersection is currently a distraction area with U-turns and pedestrians.
- Recommended that the university do additional outreach to the community over the next few weeks to see if any other concerns are brought up that could be addressed.

Charrette Presentation

See PowerPoint Presentation

Upcoming:

University/Community Forum (Townhall): May 6, 2015 at City Hall Work Session Room

Agenda to include:

- Charrette updates
- World Police and Fire Games
- High School and Mason Graduation Schedules
- Braddock/123 Construction Update